

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

SRSP-IFFC – Construction of SLR Bridge @ Km.11.646 of Flood Flow Canal
– Revised Administrative sanction – Accorded – Orders – Issued.

IRRIGATION & CAD (PW:MAJ.&MED.IRR.-T.III) DEPARTMENT

G.O.Rt.No. 569

Dated:19-09-2011.

Read the following:--

- 1) G.O.Ms.No.218, I& CAD(Maj.Irr.III) Deptt., dt:1-12-2006.
- 2) G.O.Rt.No.462, I&CAD(PW:Maj.Irr.III) Deptt., dt:04.06.2008.
- 3) From the C.E.(P), Irrigation, Karimnagar, Lr.No. CE/Projects/Irrgn/Krmr/TS/Camp/311, dt:29-09-2008, 09.06.2009 and 06.05.2010.
- 4) Govt.Memo.No.30622/Maj.Irr.III/A1/2008-3, dt:07.06.2010.
- 5) From the ENC(IW)., Hyderabad, Lr.No.ENC/IW/P&M/EE.III/DEE.10/AE/REs/271/11, dt:10.05.2011

>><<

ORDER:

In the reference 1st read above, Government have accorded administrative approval for Rs.58.80 lakhs towards construction of SLR Bridge at Km 11.646 of SRSP., Flood Flow Canal.

2. In the reference 2nd read above, Government have accorded revised administrative approval for Rs.77.00 lakhs with SSR 2007-08 for the above subject work.

3. In the reference 3rd read above, the Chief Engineer(Projects), Irrigation, Karimnagar has submitted the revised estimate proposals stating that the SLR Bridge was proposed at Km.11.646 connecting the villages Pochampally and Ankapur based on the request of the villagers. The designs, drawings and estimate were prepared for Rs.61.00 lakhs with SSR 2006-07 but due to lack of response from the agencies the estimate was recasted with SSR 2007-08 for Rs.77.00 lakhs. At the time of receipt of Government orders the SSR 2008-09 was inforce and the estimate was recasted for Rs.95.00 lakhs. The work was entrusted to M/s.Kehar Singh, Engineers and Contractors and agreement concluded on 04.06.2009. As the work was already in progress and nearing completion certain deviations met with as per the site conditions over the provisions made and the revised estimate for Rs.136.95 lakhs were submitted to Government.

4. In the reference 5th read above, the Engineer-in-Chief (IW), Hyderabad has stated that the proposal of the Chief Engineer(Projects), Irrigation, Karimnagar was placed before the Committee of Chief Engineers as per the directions of the Government vide reference 4th read above and furnished their recommendations. The Committee examined in detailed the reasons for the deviations etc. and recommended for Revised Administrative sanction of Rs.136.95 lakhs.

P.T.O.,

6. Government after careful examination, hereby accord revised Administrative sanction as recommended by the Committee of Chief Engineers for construction of SLR Bridge @ Km.11.646 of Flood Flow Canal at an estimated cost of Rs.1,36,95,000/- (Rupees one crore thirty six lakh and ninety five thousand only).

7. The expenditure sanctioned above shall be debited to the Head of Account "MH 4701 – Capital outlay on Major & Medium Irrigation; 01 – Major Irrigation(commercial); MH 154 – Flood Flow Canal Project; GSH 11 – Normal State Plan; SH 27 – Canals & Distributaries; 530 – Major Works; 531 – Other Expenditure."

8. The Chief Engineer(Projects), Irrigation, Karimnagar shall take necessary action accordingly and ensure that the work is completed in all respects at the earliest.

9. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.2482/F4(A2)/2011-1, dated:04-08-2011.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS,
SECRETARY TO GOVERNMENT.

To
The Chief Engineer(Projects), Irrigation, LMD Colony, Karimnagar.
The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Joint Director of Works & Accounts, LMD Colony, Karimnagar.
Copy to:
The Engineer-in-Chief (I.W.), I&CAD Deptt., Jalasoudha Buildings,
Errum Manzil, Hyderabad.
The Asst. Pay and Accounts Officer, LMD Colony, Karimnagar.
The Finance (W&P) Department.
The O.S.D. to Minister for Major & Medium Irrigation.
The P.S. to Secretary (AD), I & CAD Department.
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER.